

ID	Kód WBS	č.o.	Objekt	orientační rozsah	Doba trvání	Zahájení	Dokončení	Předchůzí	Dokončeno %	Čtvrt. 1, 2024												Čtvrt. 2, 2024												Čtvrt. 3, 2024												Čtvrt. 4, 2024												Čtvrt. 1, 2025	
										XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II																							
1	1		Oddílná kanalizace Babice u Rosic		373 dny	15.01. 24	21.01. 25		13%	15.01. → 21.01.																																																	
2	1.1		Předání staveniště	15.1.2024	1 den	15.01. 24	15.01. 24		100%	15.01.																																																	
3	1.2		Přípravné práce		28 dny	16.01. 24	12.02. 24	2	100%	16.01. → 12.02.																																																	
4	1.3		VRN		366 dny	15.01. 24	14.01. 25		10%	15.01. → 14.01.																																																	
5	1.4	SO 01	Stoky		266 dny	15.01. 24	06.10. 24		14%	15.01. → 06.10.																																																	
6	1.4.1	SO 01.1a	Stoka A po Š106 včetně	165 m PP DN 250	38 dny	27.05. 24	03.07. 24	26	0%	27.05. → 03.07.																																																	
7	1.4.2	SO 01.1b	Stoka A od Š106	1106 m PP DN 250	210 dny	11.03. 24	06.10. 24		12%	11.03. → 06.10.																																																	
8	1.4.3	SO 01.2	Stoka A1	236,5 m PP DN 250	40 dny	23.06. 24	01.08. 24	13	0%	23.06. → 01.08.																																																	
9	1.4.4	SO 01.3	Stoka A1-1	48 m PP DN 250	8 dny	02.08. 24	09.08. 24	8	0%	02.08. → 09.08.																																																	
10	1.4.5	SO 01.4	Stoka A2	30 m PP DN 250	1 den?	15.01. 24	15.01. 24		0%	15.01. → 15.01.																																																	
11	1.4.6	SO 01.5	Stoka A3 1.část	378,5 m PP DN 250	80 dny	05.02. 24	24.04. 24	27	75%	05.02. → 24.04.																																																	
12	1.4.7	SO 01.5a	Stoka A3 2.část	250 m PP DN 250	20 dny	27.05. 24	15.06. 24	26	0%	27.05. → 15.06.																																																	
13	1.4.8	SO 01.6	Stoka A3-1	42 m PP DN 250	7 dny	16.06. 24	22.06. 24	12	0%	16.06. → 22.06.																																																	
14	1.4.9	SO 01.7	Stoka A3-2	86 m PP DN 250	14 dny	18.03. 24	31.03. 24		100%	18.03. → 31.03.																																																	
15	1.4.10	SO 01.8	Stoka A4	35 m PP DN 250	7 dny	03.06. 24	09.06. 24		0%	03.06. → 09.06.																																																	
16	1.4.11	SO 01.9	Stoka A5	181 m PP DN 250	30 dny	01.05. 24	30.05. 24		0%	01.05. → 30.05.																																																	
17	1.4.12	SO 01.10	Stoka A5-1	393,5 m PP DN 250	50 dny	31.05. 24	19.07. 24	16	0%	31.05. → 19.07.																																																	
18	1.4.13	SO 01.11	Stoka A5-1-1	182 m PP DN 250	30 dny	20.07. 24	18.08. 24	17	0%	20.07. → 18.08.																																																	
19	1.4.14	SO 01.12	Stoka A6	58 m PP DN 250	10 dny	01.05. 24	10.05. 24		0%	01.05. → 10.05.																																																	
20	1.4.15	SO 01.13	Stoka A7	591,5 m PP DN 250	100 dny	27.04. 24	04.08. 24	25	0%	27.04. → 04.08.																																																	
21	1.4.16	SO 01.14	Stoka A7-2	19 m PP DN 250	7 dny	05.08. 24	11.08. 24	20	0%	05.08. → 11.08.																																																	
22	1.4.17	SO 01.15	Stoka B	91 m PP DN 250	20 dny	04.07. 24	23.07. 24	6	0%	04.07. → 23.07.																																																	
23	1.4.18	SO 01.16	Výtlač V1	115 m PE d110	20 dny	04.07. 24	23.07. 24	6	0%	04.07. → 23.07.																																																	
24	1.5	SO 02	Kanaliz. Přivaděč		132 dny	16.01. 24	26.05. 24		65%	16.01. → 26.05.																																																	
25	1.5.1	SO 02.1a	Stoka S úsek Š1-Š18	743 m PP DN 250	88 dny	16.01. 24	26.04. 24	2	80%	16.01. → 26.04.																																																	
26	1.5.2	SO 02.1b	Stoka S úsek od Š18	567,5 m PP DN 250	30 dny	27.04. 24	26.05. 24	25	0%	27.04. → 26.05.																																																	
27	1.5.3	SO 02.2	Stoka S1	292 m PP DN 250	20 dny	16.01. 24	04.02. 24	2	95%	16.01. → 04.02.																																																	
28	1.6	SO 03	ČSOV		99 dny	01.06. 24	07.09. 24		0%	01.06. → 07.09.																																																	
29	1.6.1	SO 03	ČS stavební část		21 dny	01.06. 24	21.06. 24		0%	01.06. → 21.06.																																																	
30	1.6.2	SO 03	ČS technologická část		21 dny	22.06. 24	12.07. 24	29	0%	22.06. → 12.07.																																																	
31	1.6.3	SO 03	ČS elektro část + přenosy dat		35 dny	13.07. 24	16.08. 24	30	0%	13.07. → 16.08.																																																	
32	1.6.4	SO 03	Indiv a komplex zkoušky		22 dny	17.08. 24	07.09. 24	31	0%	17.08. → 07.09.																																																	
33	1.6.5	SO 04	Přípojka NN k ČSOV		10 dny	22.06. 24	01.07. 24	29	0%	22.06. → 01.07.																																																	
34	1.7	SO 05	Domovní přípojky		296 dny	16.01. 24	06.11. 24		0%	16.01. → 06.11.																																																	
53	1.8	SO 01 (k)	Oprava komunikací Stoky		159 dny	01.07. 24	06.12. 24		0%	01.07. → 06.12.																																																	
71	1.9	SO 02 (k)	Oprava komunikací Kanal. Přivadi		56 dny	16.09. 24	10.11. 24		0%	16.09. → 10.11.																																																	
75	1.10		Dokončovací práce, kompletace		45 dny	07.12. 24	20.01. 25	53	0%	07.12. → 20.01.																																																	
76	1.11		Předání díla	15.1.2025	1 den	21.01. 25	21.01. 25	75	0%	21.01.																																																	